



Existing Sellwood Bridge



Temporary Foundations for Shoo-fly

Permanent Foundations for
East Approach Stage 1




Construct Temporary West approach and Stage 1 Permanent East Approach



Slide Bridge spans to the North and construct temp connection, 1 month maximum closure




Open Temporary alignment to traffic



Construct Main Span



Move traffic to main span and demolish temporary alignment



Demolish Temporary alignment, construct remaining East approach



Complete